BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	**Name Of Work**	Providing LED Street lights in Ward No-02 Yelahanka Sub Division
2	**Estimate cost / amount**	10.00 Lakhs
3	**Name Of Contractor**	M/s KRIDL
4	**Amount of Contractor**	Rs.9,99,658/-
5	**Agreement No.**	000012/17-18 Dated: 27.01.2018.
6	**No. and date Under which the work order has been issued**	000012/17-18 Dated: 27.01.2018.
7	**Time limit originally fixed for completion**	90 Days
8	**Date of application by the contractor for granting extension**	Yes
9	**Date of receipt of application in the sub-division office**	-
10	**Extension granted if any**	Yes
	1. Form	
	2. Form	
11	**Work Carried out by the contractor during the original period stipulated in contract**	90 Days
12	**Work carried out during the first period of extension**	-
13	**Work carried out during And extension**	Yes
14	**Time now applied for**	98 Days
15	**Date of recommending time limit applied**	26.03.2018
16	**Wheather the original application of contractor is enclosed**	-
17	**Balance work remaining to be done**	**Yes**

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	
22	Recommendation of executive engieer	

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone